

Angel Brothers Enterprises, LTD.

Spring Oaks East and West Construction Schedule

November 17, 2016

	Activity Name	Duration Calendar (Days)	Start Date	Finish Date	2016		
					February	March	April
1							
2	PROJECT DURATION	540.00	2/16/16	8/8/17			
3	Submittals	46.00	2/15/16	3/31/16			
4	Tree removal/pruning	471.00	3/21/16	7/4/17			
5							
6	WATER	235.00	3/28/16	11/17/16			
7	Phase 1	81.00	3/28/16	6/16/16			
8	Phase 2 Pech	32.00	10/17/16	11/17/16			
9							
10	PHASE 1	186.00	6/20/16	12/22/16			
11	Pech, Raylin, Cedarbrake	164.00	6/20/16	11/30/16			
12	Pech, Raylin Intersection paving and sidewalk	12.00	12/5/16	12/16/16			
13	Cedarbrake, Modiste to Krist, Gens, Pom	166.00	8/1/16	1/13/17			
14	Leafy, Pech to Merlin	131.00	8/1/16	12/9/16			
15							
16	PHASE 2	120.00	1/2/17	5/1/17			
17	Merlin, Modiste to Krist, Tam, Tal	120.00	1/2/17	5/1/17			
18							
					February	March	April

Angel Brothers Enterprises, LTD.

Spring Oaks East and West Construction Schedule

November 17, 2016

	Activity Name	2016			
		May	June	July	August
1					
2	PROJECT DURATION				
3	Submittals				
4	Tree removal/pruning				
5					
6	WATER				
7	Phase 1				
8	Phase 2 Pech				
9					
10	PHASE 1				
11	Pech, Raylin,Cedarbrake				
12	Pech, Raylin Intersection paving and sidewalk				
13	Cedarbrake, Modiste to Krist, Gens, Pom				
14	Leafy, Pech to Merlin				
15					
16	PHASE 2				
17	Merlin, Modiste to Krist, Tam, Tal				
18					
		May	June	July	August

Angel Brothers Enterprises, LTD.

Spring Oaks East and West Construction Schedule

November 17, 2016

	Activity Name	2016			
		September	October	November	December
1					
2	PROJECT DURATION				
3	Submittals				
4	Tree removal/pruning				
5					
6	WATER				
7	Phase 1				
8	Phase 2 Pech				
9					
10	PHASE 1				
11	Pech, Raylin, Cedarbrake				
12	Pech, Raylin Intersection paving and sidewalk				
13	Cedarbrake, Modiste to Krist, Gens, Pom				
14	Leafy, Pech to Merlin				
15					
16	PHASE 2				
17	Merlin, Modiste to Krist, Tam, Tal				
18					
		September	October	November	December

Angel Brothers Enterprises, LTD.

Spring Oaks East and West Construction Schedule





November 17, 2016

	Activity Name	2017			
		January	February	March	April
1					
2	PROJECT DURATION	[Gantt bar spanning all months]			
3	Submittals				
4	Tree removal/pruning	[Gantt bar spanning all months]			
5					
6	WATER				
7	Phase 1				
8	Phase 2 Pech				
9					
10	PHASE 1				
11	Pech, Raylin,Cedarbrake				
12	Pech, Raylin Intersection paving and sidewalk				
13	Cedarbrake, Modiste to Krist, Gens, Pom	[Gantt bar: Jan 15 - Jan 25]			
14	Leafy, Pech to Merlin				
15					
16	PHASE 2	[Gantt bar spanning all months]			
17	Merlin, Modiste to Krist, Tam, Tal	[Gantt bar spanning all months]			
18					
		January	February	March	April

Angel Brothers Enterprises, LTD.

Spring Oaks East and West Construction Schedule

November 17, 2016

	Activity Name	2017			
		May	June	July	August
1					
2	PROJECT DURATION				
3	Submittals				
4	Tree removal/pruning				
5					
6	WATER				
7	Phase 1				
8	Phase 2 Pech				
9					
10	PHASE 1				
11	Pech, Raylin,Cedarbrake				
12	Pech, Raylin Intersection paving and sidewalk				
13	Cedarbrake, Modiste to Krist, Gens, Pom				
14	Leafy, Pech to Merlin				
15					
16	PHASE 2				
17	Merlin, Modiste to Krist, Tam, Tal				
18					
		May	June	July	August

Angel Brothers Enterprises, LTD.

Spring Oaks East and West Construction Schedule

November 17, 2016

	Activity Name	Duration Calendar (Days)	Start Date	Finish Date	2016		
					February	March	April
19	PHASE 3	51.00	5/15/17	7/4/17			
20	Krist	51.00	5/15/17	7/4/17			
21							
22	GENERAL	36.00	7/4/17	8/8/17			
23	Cleanup/PunchList	36.00	7/4/17	8/8/17			
					February	March	April

Angel Brothers Enterprises, LTD.

Spring Oaks East and West Construction Schedule

November 17, 2016

	Activity Name	2016			
		May	June	July	August
19	PHASE 3				
20	Krist				
21					
22	GENERAL				
23	Cleanup/PunchList				
		May	June	July	August

Angel Brothers Enterprises, LTD.

Spring Oaks East and West Construction Schedule

November 17, 2016

	Activity Name	2016			
		September	October	November	December
19	PHASE 3				
20	Krist				
21					
22	GENERAL				
23	Cleanup/PunchList				
		September	October	November	December

Angel Brothers Enterprises, LTD.

Spring Oaks East and West Construction Schedule

November 17, 2016

	Activity Name	2017			
		January	February	March	April
19	PHASE 3				
20	Krist				
21					
22	GENERAL				
23	Cleanup/PunchList				
		January	February	March	April

Angel Brothers Enterprises, LTD.

Spring Oaks East and West Construction Schedule

November 17, 2016

	Activity Name	2017			
		May	June	July	August
19	PHASE 3				
20	Krist				
21					
22	GENERAL				
23	Cleanup/PunchList				
		May	June	July	August